COMPLETION REPORT

1. Name of Work: Reconstruction of Roads and drains at 7th 'B' Cross Different Colony Connecting to Muni Londappa Layout in Ward No 14.
2. Sanctioned Estimate No. & Dt: T.S.No. 272/14-15 dt 27.3.2015
3. Head of Account which is chargeable: P Code 1771
4. Work Order No. & Dt : BO100/373/14-15 dt 31/3/2015
5. Name of Contractor : KRIDL
6a. Time Stipulated for completion of work : 90 days
6b. Delay in execution of work : —
7. Measurement recorded in : M.B. No. 1801
8. Check Measurement of the Asst. : M.B. No. 1801
   Page No. 180018 to 180022
   Asst. Exe. Eng / Exe. Eng :
   Page No. 180018 to 180022
9. Name of the office/official incharge of the work :
10. a) Asst. Engineer — D.S. [illegible]
    b) Asst. Exe. Engineer — [illegible]

Sanctioned Estimated Amount	Amount claims as per actually vide as per bills	Difference	
		Excess	Savings
10.00 lacs	9976340	—	23660

1) Certified that the above has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specifications as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
Dasarahalli Division
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara
Dasarahalli Division, Bang.